



City of Annapolis

Water Treatment Plant CIP Project Update

**Environmental Matters Committee
March 16, 2017**



WTP Status

Water Production Requirements:

1. Startup Evaluation – scheduled to begin this week; initial operation of all production equipment. Treated, tested water will be recycled through the old plant.
2. Performance Test – After successful plant startup, the contractor will be required to run full water production 24 hours per day for approximately 30 days to show that the plant is ready for full operations.



WTP Status

Project Completion Requirements:

1. Demolition, Washwater and Site Restoration – After the performance test is completed, all of the existing treatment facilities except the filtration building will be demolished and the washwater facilities will be constructed. Site landscaping and pavement restoration will be completed.
2. Punchlist Completion – After all demo, washwater facilities and site restoration work is “substantially complete”, the contractor will have 30 days to complete all minor “punchlist” items.



Schedule

Following are projected dates for completion of remaining work on the project:

- Startup Evaluation – Late March 2017
- Performance Test – Late April 2017 (At this point, the City will have “beneficial use” of the new plant for water production)
- Substantial Completion – September 2017
- Project Completion – October 2017





QUESTIONS?